

September 30, 2011

GOLF TERRACE STREET RECONSTRUCTION

Dear Residents:

General Contractor Schedule

Stage 1:

Sod is currently under warranty. Please refer to the "Caring for your new sod fact sheet – 2011" that was delivered to your door earlier this week. It has important information on watering, maintenance and warranty.

Crews will continue to work on other minor restoration items in this area of the project.

Stage 2 and 3:

Crews are nearing the completion of watermain systems upgrades in **Stages 2 and 3**. Crews will soon be working to remove your temporary water service and will need to gain access in your home to switch back the water lines to the new underground system. They will notify you and set up a time to meet. Once everyone has been switched back over, crews will disassemble the blue temporary water lines and remove them from the site.

Utility crews should have all the upgrades to the watermain, sanitary sewer, and storm sewer completed next week.

Crews have now started re-grading the roadway on Sherwood Avenue. Crews will continue digging out the existing road bed and replacing it with suitable gravel base materials. Once they have passed your driveway, crews will backfill with gravel and the contractor will build a ramp to access your driveway. This will be a moving process. Upon completion of grading Sherwood Avenue, crews will move to Dalrymple Road, Lakeview Drive, St. Andrews Avenue, and Lexington Street.

The streets will be accessible during the grading work. You may encounter certain periods when access may be limited. Feel free to ask for help from the crew onsite if you need special assistance or direction.

It will take approximately 2 weeks to complete the grading portion of the entire project.

Once the grading portion of the project is complete, concrete crews will move on site. A better update on their schedule will be provided next week.

Trash/Recycling Service Pickup:

Because of the construction, the time of day your provider picks up your garbage and recycling has been changed to **Monday, 6:00 a.m., until further notice**. Please have your garbage and recycling at the curb no later than **5:30 a.m.** on the day of pickup.

Safety:

Please remind your children to stay away from construction sites, construction machinery, and stockpiled materials. These sites, machines, and materials can be dangerous. Job site safety is our number one concern for everyone.

Who to Contact in an Emergency:

During a life or property-threatening emergency, call 911. If construction equipment or materials need to be moved as part of dealing with the emergency, 911 has a list of the contractor's emergency contacts.

If it is not an emergency, you can also get a hold of the **police on their non-emergency phone number at 952-826-1600**. They have a list of contractors and contacts if the need for their services arises after hours.

Who to Contact with Questions and Concerns:

Please feel free to contact me if you have any questions. I can be reached in the office at 952-826-0444 or akuznia@ci.edina.mn.us

Aaron Kuznia - City of Edina – Project Manager