

August 1, 2008

Edina Country Club Area Residents:

**Landwehr Construction Started on Browndale Bridge Rehabilitation:**

Landwehr Construction started on the Browndale Bridge Rehabilitation this week. The first process was to install a diversion channel around the dam. This will provide the needed creek flows around the dam while crews are working on the structure itself.

Next week Landwehr will continue to install a sheet pile chauffer dam in front of the existing Browndale Dam. Once the chauffer dam is in place, they will begin to remove sediment and dewater between the two dams. They will also start the process of removing the loose concrete on the faces of the structure.

As part of the Browndale Dam repairs, Landwehr will be lowering the elevation of the Mill Pond by one foot. This will provide storage of water in case of heavy rainfall. The project is anticipated to take approximately 12 weeks to complete.

In case of significant rainfall over an extended period of time, Landwehr has an emergency plan in place to deal with the creek flows.

**Who to Contact in an Emergency:**

During a life or property-threatening emergency, call 911. If construction equipment or materials need to be moved as part of dealing with the emergency, 911 has a list of emergency contacts for Landwehr.

**Who to Contact With Questions and Concerns:**

Call or e-mail me with your questions and concerns, 952-903-5713 or [jstruve@ci.edina.mn.us](mailto:jstruve@ci.edina.mn.us).

Your patience during reconstruction activities is greatly appreciated.

Sincerely,

Jesse Struve, PE  
Utility Engineer  
City of Edina

G:\Engineering\Contract Numbers\2008\ENG 08-3 Browndale Bridge\ADMIN\CORR\20080729 City Extra.doc